

PROGRESS / COORDINATION

PHASE IA

- Completed.

PHASE IB

- Amphitheatre fabrication underway. Contractor anticipate completion: Feb 28, 2019.
- Playground fabrication underway. Contractor anticipate completion: April, 2019.
- Splash Pad in permitting. Contractor anticipate completion: June, 2019.
- TECO site lighting underway.

PHASE II

- Scope elements priority list finalized 1/9/18 with input from public. To be delivered in phases.
- Target schedule for individual elements being developed.
- Public Art – 5 artists shortlisted and requested to provide site specific proposals by 2/18/19.



Aerial South View – Photography 1/12/19

PHASE 1B RENDERINGS



Amphitheater Rendering



Splash Pad Rendering



Playground Rendering

OVERALL MASTER PLAN AMENITIES

KEY:

PHASE IA (Completed)	PHASE IB (Ongoing Through June 2019)	PHASE II (In Planning/Conceptual Design)
----------------------	--------------------------------------	--

- SPLASH PAD
- RESTROOMS
- FITNESS AREA/
SHADE CANOPY(S)
- PLAYGROUND
- PICNIC SHELTERS
- LAWN GAMES/
HAMMOCK AREA
- PUMP TRACK
- RANGER OFFICE/
INFO CENTER
- COMMUNITY
NATURE CENTER
- HCSO TRAINING
FACILITY



- BOARDWALK
- MULTI-USE TRAIL
SOLAR LIGHTED
- WATER
FOUNTAINS
- CHALLENGE
COURSE AREA
- RESTROOMS
- PUBLIC ART
- LANDSCAPED/
GARDEN AREA
- DOG PARK(S)
- AMPHITHEATHER

PRELIMINARY SCHEDULE PHASE IB & II

Revised 1/24/2019

Legend: ■ Completed work ■ Progress bar ■ Remaining Work ◆ Substantial Completion Milestone

No.	PHASE IB ACTIVITIES	2018					2019					2020																	
		J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D										
1	Construction of Park by CM																												
2	Phase 1A - Target Substantial - 10/19/18					◆																							
3	Phase 1B - Target Substantial																												
3.1	Amphitheatre Completion									◆																			
3.2	Playground Completion																												
3.3	Splash Pad Completion																												
No.	PHASE II ACTIVITIES	2018					2019					2020																	
J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D
1	Public Meetings to Confirm Phase II Scope																												
2	Design & Permitting																												
3	Construction Procurement (Various)																												
4	Construction / Installation Completion *																												
4.1	Additional Site Amenities (Ranger station renovation, fencing, site furnishing and additional irrigation)																												
4.2	Nature Center (Bldg renov/restrooms additions)																												
4.3	Pond Fountains with lights																												
4.4	Boardwalk with LED lighting																												
4.5	Solar trail lighting																												
4.6	Pump track																												
4.7	Shade Canopy(s)																												
4.8	Landscaping / gardens																												
4.9	Challenge Course equipment and safety surfacing																												
4.10	Observation Pier																												
4.11	Misc./ Hammock area																												
5	Public Art (Tentative)																												

* Completion dates shown based on pre-design. Schedule being developed.